

2013.04
Bridge & Culvert Repairs - Saco River, Nonesuch River, Scarborough, and Potters Brook,
Litchfield
Project Update
October 10, 2013



Median wall section removed from the piers

Contractor: CPM Constructors

Percent Complete last approved pay estimate: 61%

Bid Amount: \$1,226,825

Eng. Estimate: \$2,319,000

Project Schedule: Complete November 2013

Project Scope: The work at Saco River Bridge consists of lead paint removal, structural steel girder repairs, bearing replacement, concrete abutment and pier repairs (above and below water), application of protective coating, and maintenance of traffic.

The work at Nonesuch River consists of concrete culvert repairs, epoxy injection crack repairs, riprap installation, erosion repair, and maintenance of traffic.

The work at Potters Brook consists of concrete culvert repairs, epoxy injection crack repairs, and maintenance of traffic.

Contractor Schedule: CPM Constructors has completed the pier repairs. They are working on replacing the specified bearings during the month of October. CPM Constructors will complete per schedule.