

2013.04
Bridge & Culvert Repairs - Saco River, Nonesuch River, Scarborough, and Potters Brook,
Litchfield
Project Update
August 26, 2013



Contractor: CPM Constructors
Percent Complete last approved pay estimate: 36%

Bid Amount: \$1,226,825
Eng. Estimate: \$2,319,000

Project Schedule: Complete November 2013

Project Scope: The work at Saco River Bridge consists of lead paint removal, structural steel girder repairs, bearing replacement, concrete abutment and pier repairs (above and below water), application of protective coating, and maintenance of traffic.

The work at Nonesuch River consists of concrete culvert repairs, epoxy injection crack repairs, riprap installation, erosion repair, and maintenance of traffic.

The work at Potters Brook consists of concrete culvert repairs, epoxy injection crack repairs, and maintenance of traffic.

Contractor Schedule: CPM Constructors is placing concrete at the pier repair areas above and below the water line. They are also installing the web stiffeners. Over the next several weeks they will remove the middle portion of the pier center closure walls by saw cutting and lifting them out with a crane.

Work at Nonesuch River is complete.

Work at Potters Brook has begun and should be completed in a few weeks.