

2013.05
Old Lisbon Road Underpass Rehabilitation
Project Update
June 19, 2013



Contractor: Wyman & Simpson Inc. - Richmond, ME
Percent Complete last approved pay estimate: 13%

Bid Amount: \$1,496,888
Eng. Estimate: \$1,822,000

Project Schedule: Completion November 2013

Project Scope:

The work consists of replacing the Old Lisbon Road bridge superstructure over the Maine Turnpike in the City of Lewiston, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, and bridge rails. The work also includes replacement of compression seals and bridge joint rehabilitation on the Webster Road Bridge over the Maine Turnpike at mile 82.7 in the City of Lewiston.

Contractor Schedule: Wyman & Simpson closed the Old Lisbon Road Bridge on June 14. They are working on cutting up the concrete deck for removal with diamond blade saws. The deck and the structural steel will be removed by the end of the month.