

2013.05
Old Lisbon Road Underpass Rehabilitation
Project Update
November 14, 2013



Contractor: Wyman & Simpson Inc. - Richmond, ME
Percent Complete last approved pay estimate: 82%

Bid Amount: \$1,496,888
Eng. Estimate: \$1,822,000

Project Schedule: Completion November 2013

Project Scope:

The work consists of replacing the Old Lisbon Road bridge superstructure over the Maine Turnpike in the City of Lewiston, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, and bridge rails. The work also includes replacement of compression seals and bridge joint rehabilitation on the Webster Road Bridge over the Maine Turnpike at mile 82.7 in the City of Lewiston.

Contractor Schedule: Wyman & Simpson opened the bridge to traffic on schedule, November 1. They will continue to work removing the deck forming material and punchlist items.