

2013.06
Snow Hill Road Underpass Rehabilitation
Project Update
October 10, 2013



Contractor: Wyman & Simpson Inc. – Richmond, ME
Percent Complete last approved pay estimate: 48%

Bid Amount: \$1,177,964
Eng. Estimate: \$1,583,600

Project Schedule: Completion November 2013

Project Scope: The work consists of replacing the Snow Hill Road Bridge superstructure over the Maine Turnpike in the Town of New Gloucester, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guard rail, and bridge rails.

Contractor Schedule: Wyman & Simpson completed the concrete work on this bridge. They have scheduled to complete the paving on the roadway approaches and bridge deck, install guardrail and open the bridge to traffic on time.