

2013.06
Snow Hill Road Underpass Rehabilitation
Project Update
August 26, 2013



Contractor: Wyman & Simpson Inc. – Richmond, ME
Percent Complete last approved pay estimate: 41%

Bid Amount: \$1,177,964
Eng. Estimate: \$1,583,600

Project Schedule: Completion November 2013

Project Scope: The work consists of replacing the Snow Hill Road Bridge superstructure over the Maine Turnpike in the Town of New Gloucester, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guard rail, and bridge rails.

Contractor Schedule: Wyman & Simpson has set the structural steel and began forming the new bridge deck. They are currently on schedule.