

2013.06
Snow Hill Road Underpass Rehabilitation
Project Update
December 13, 2013



Contractor: Wyman & Simpson Inc. – Richmond, ME
Percent Complete last approved pay estimate: 97%

Bid Amount: \$1,177,964
Eng. Estimate: \$1,583,600

Project Schedule: Completion November 2013

Project Scope: The work consists of replacing the Snow Hill Road Bridge superstructure over the Maine Turnpike in the Town of New Gloucester, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guard rail, and bridge rails.

Contractor Schedule: Over the next few weeks, Wyman & Simpson will be completing their work for the winter. The amount of retainage withheld from the contractor has been reduced to 1.5%. A final payment will be made in the spring of 2014, after staff has accepted the project.