

2013.08
Bridge Joint Repairs Project Update
August 26, 2013

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$ 159,960.00
Eng. Estimate: \$220,255.00

Project Schedule: Substantial Completion is November 1, 2013. Final completion is November 15, 2013.

Project Scope: The work consists of the replacement of existing bridge joint compression seals at Chases Pond Road (MM 6.8), Mountain Road (MM 10.6), Clay Hill Road (MM 11.9), Cummings Road Underpass (Mile 44.6), Running Hill Road (MM 45.4) and Hackett Road (Mile 76.9). The work also consists of miscellaneous steel repairs, joint armor repairs, and header concrete repairs.

Contractor Schedule: CPM Constructors plan to begin work September 16th starting at Running Hill Road and Cummings Road. These two bridges required the work to take place at night given the traffic volume. Work on the Cummings Road Bridge will require traffic to be detoured at night.