

2013.09
Hurricane Road Bridge Repair
Project Update
July 18, 2013



Contractor: Scott Construction
Percent Complete last approved pay estimate: 0%

Bid Amount: \$818,851
Eng. Estimate: \$837,089

Project Schedule: Completion June 2014

Project Scope: General maintenance repairs and modifications to the Bridges, as well as jacking the Hurricane Road Underpass superstructure to increase the under clearance over the southbound roadway. The work includes pavement and membrane replacement; concrete deck, fascia, fascia overhang, pier, and abutment repairs; end post repairs and replacements; bridge joint modifications and replacements; raising the Hurricane Road Underpass bridge deck and installing bearing bolsters and shims; bridge approach reconstruction and paving; EPS geofoam installation; slope stabilization; guardrail modifications; protective coatings; and maintenance of traffic.

Contractor Schedule: Scott Construction is working on replacing the endposts, bridge deck repairs and preparing the bridge over the turnpike for jacking. Their plan is to complete raising the bridge in early August and install the new expansion joints soon afterwards.