

**2013.09**  
**Hurricane Road Bridge Repair**  
**Project Update**  
**June 19, 2013**



**Contractor:** Scott Construction  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$818,851  
**Eng. Estimate:** \$837,089

**Project Schedule:** Completion June 2014

**Project Scope:** General maintenance repairs and modifications to the Bridges, as well as jacking the Hurricane Road Underpass superstructure to increase the under clearance over the southbound roadway. The work includes pavement and membrane replacement; concrete deck, fascia, fascia overhang, pier, and abutment repairs; end post repairs and replacements; bridge joint modifications and replacements; raising the Hurricane Road Underpass bridge deck and installing bearing bolsters and shims; bridge approach reconstruction and paving; EPS geofoam installation; slope stabilization; guardrail modifications; protective coatings; and maintenance of traffic.

**Contractor Schedule:** Scott Construction closed the bridge June 17<sup>th</sup> and began removing the pavement to expose the bridge deck for repairs. Over the next several weeks they will work on raising the bridge over the turnpike and removing the expansion joints.