

2013.09
Hurricane Road Bridge Repair
Project Update
November 14, 2013



Contractor: Scott Construction
Percent Complete last approved pay estimate: 77%

Bid Amount: \$818,851
Eng. Estimate: \$837,089

Project Schedule: Completion June 2014

Project Scope: General maintenance repairs and modifications to the Bridges, as well as jacking the Hurricane Road Underpass superstructure to increase the under clearance over the southbound roadway. The work includes pavement and membrane replacement; concrete deck, fascia, fascia overhang, pier, and abutment repairs; end post repairs and replacements; bridge joint modifications and replacements; raising the Hurricane Road Underpass bridge deck and installing bearing bolsters and shims; bridge approach reconstruction and paving; EPS geofoam installation; slope stabilization; guardrail modifications; protective coatings; and maintenance of traffic.

Contractor Schedule: Scott Construction opened the two bridges to traffic on October 18th, which was on time.