

2013.10
Androscoggin River Bridge Repair
Project Update
August 26, 2014



Work on the south expansion joint of the southbound bridge

Contractor: Technical Construction, Inc.

Bid Amount: \$2,489,850

Percent Complete last approved pay estimate: 75%

Project Schedule: Completion November 2014

Project Scope: Strengthening select longitudinal main girders of the northbound and southbound bridges over the Androscoggin River by installing post-tensioning tendons along the bottom of the girders at their midspans and along the top of the girders above the piers. Miscellaneous structural steel elements shall also be installed in select locations associated with the installation of the post-tensioning. Partial painting of the steel superstructure is also included in this project, the limits of which are shown on the contract drawings. The paint coating shall be a high-ratio calcium sulfonate alkyd. The work also includes bridge paving, concrete repairs at deck joints, and maintenance of traffic.

Contractor Schedule: TCI continues to work on painting the northbound bridge exterior steel, this work should be completed by early September. TCI will then begin concrete deck repairs on the northbound driving lane followed by membrane and paving near the end of the month.