

2013.13
Roadside Clear MM 51.8 to MM 63
Project Update
April 17, 2014



Cutting trees on the Exit 52 SB on-ramp

Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 68%

Bid Amount: \$259,015.00

Project Schedule: Completion May 30, 2014

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway from Mile Marker 51.8 to Mile Marker 63.

Contractor Schedule: Drew Corp has completed the majority of the cutting, only some hand cutting areas remain. They now have to finish grinding stumps in the clearzone area. Most of the southbound roadway is done while grinding of the northbound lane remains. They are planning to complete the work mid to late May.