

2013.13
Roadside Clear MM 51.8 to MM 63
Project Update
February 18, 2014



Northbound (left side) has been cleared, Southbound has not been cleared

Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 59%

Bid Amount: \$259,015.00
Eng. Estimate: \$ 298,800.00

Project Schedule: Completion May 30, 2014

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway from Mile Marker 51.8 to Mile Marker 63.

Contractor Schedule: Drew Corp has completed clearing the northbound lane. They are now clearing southbound starting at Exit 63. There have been a couple of concerns from neighbors on the clearing limits. Staff had made adjustments in the clearing line when there are neighbors close to the turnpike. A typical clearing limit is 55 feet from the edge of pavement. When there are neighbors, the clearing limit is reduced to 35 feet and the clearing might be selective in these areas too.