

2013.13
Roadside Clear MM 51.8 to MM 63
Project Update
January 15, 2014



Chipping trees and slash

Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$259,015.00
Eng. Estimate: \$ 298,800.00

Project Schedule: Completion May 30, 2014

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway from Mile Marker 51.8 to Mile Marker 63.

Contractor Schedule: Drew Corp is working in the northbound lane. They are chipping the majority of the wood and selling to a mill for a fuel source.