

2013.13
Roadside Clear MM 51.8 to MM 63
Project Update
March 19, 2014



Grinding stumps

Contractor: Drew Corporation, Center Lovell, ME
Percent Complete last approved pay estimate: 68%

Bid Amount: \$259,015.00

Project Schedule: Completion May 30, 2014

Project Scope: The clearing work consists of clearing trees and other growth on both the northbound and southbound side of the highway from Mile Marker 51.8 to Mile Marker 63.

Contractor Schedule: Drew Corp lost some time last week due to the weather, however, the cooler temperatures helps them out with keeping the ground frozen making it easier to move around without disturbing the soil. They are still on schedule.