

**2014.01
Pavement Rehabilitation and
Bridge Deck Resurfacing (MM23.3 – 30.3)
Project Update
July 21, 2014**



Setting up a lane closure

Contractor: Pike Industries, Westbrook, ME

Bid Amount: \$6,628,302.66

Percent Complete last approved pay estimate: 30%

Project Schedule: September 19, 2014

Project Scope: The pavement rehabilitation work consists of milling and filling the three 12-foot wide lanes in Locations 1 and 2. Locations 3 and 4 involve repairs to the Mousam and Kennebunk River bridges. The work also involves drainage, pavement markings, clear zone improvements including guardrail modifications, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

The General Limits of work are as follows:

Location 1: 7 Miles of northbound travel lanes commencing at Mile 23.3 (Sta. 1098+00) in the Town of Kennebunk and extending northerly to Mile 30.3 (Sta. 1463+50) in the Town of Arundel;

Location 2: 7 Miles of southbound travel lanes commencing at Mile 30.3 (Sta. 1463+50) in the Town of Arundel and extending southerly to Mile 23.3 (Sta. 1098+00) in the Town of Kennebunk.

2014.01
Pavement Rehabilitation and
Bridge Deck Resurfacing (MM23.3 – 30.3)
Project Update
July 21, 2014

Location 3: Mousam River Bridge Repairs at Mile Marker 25.0 (Sta. 1183+30.00).

Location 4: Kennebunk River Bridge Repairs at Mile Marker 27.2 (Sta. 1303+07.00).

Contractor Schedule: Pike Industries began paving surface northbound at the beginning of the month, they lost a week due to weather to date but so far they are still on schedule to complete on time.