

2014.02
Clearing Mile Marker 63 to 75
Project Update
January 13, 2015



Contractor: CLT, Inc. – South China, ME
Percent Complete last approved pay estimate: 37%

Bid Amount: \$246,190

Project Schedule: Completion May 15, 2015

Project Scope:

The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or pre-existing, in all Locations as described below:

Location 1: Clearing areas designated in the contract documents, located in and around Exit 63 in the Town of Gray.

Location 2: 12.3 Miles of northbound travel lanes commencing at Mile 63.0 (Sta. 3164+00) in the Town of Gray and extending northerly to Mile 75.3 (Sta. 3800+00) in the City of Auburn;

Location 3: 12.3 Miles of southbound travel lanes commencing at Mile 75.3 (Sta. 3800+00) in the City of Auburn and extending southerly to Mile 63.0 (Sta.

2014.02
Clearing Mile Marker 63 to 75
Project Update
January 13, 2015

3164+00) in the Town of Gray.

Location 4: Clearing areas designated in the contract documents, located in and around Exit 75 in the City of Auburn.

Contractor Schedule: Comprehensive Land Technologies, Inc. have been clearing northbound from Exit 63 and they are currently working near Mile 71. They have lost a number of production days due to the frequent snowstorm events.