

**2014.02**  
**Clearing Mile Marker 63 to 75**  
**Project Update**  
**January 13, 2015**



**Contractor:** CLT, Inc. – South China, ME  
**Percent Complete last approved pay estimate:** 9%

**Bid Amount:** \$246,190

**Project Schedule:** Completion May 15, 2015

**Project Scope:**

The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or pre-existing, in all Locations as described below:

**Location 1:** Clearing areas designated in the contract documents, located in and around Exit 63 in the Town of Gray.

**Location 2:** 12.3 Miles of northbound travel lanes commencing at Mile 63.0 (Sta. 3164+00) in the Town of Gray and extending northerly to Mile 75.3 (Sta. 3800+00) in the City of Auburn;

**2014.02**  
**Clearing Mile Marker 63 to 75**  
**Project Update**  
**January 13, 2015**

Location 3: 12.3 Miles of southbound travel lanes commencing at Mile 75.3 (Sta. 3800+00) in the City of Auburn and extending southerly to Mile 63.0 (Sta. 3164+00) in the Town of Gray.

Location 4: Clearing areas designated in the contract documents, located in and around Exit 75 in the City of Auburn.

**Contractor Schedule:** Comprehensive Land Technologies, Inc. have completed clearing the new park and ride lot and the new Gray Interchange on-ramp location. They have begun clearing the turnpike mainline starting at the south end of the project and working north.