

2014.02
Clearing Mile Marker 63 to 75
Project Update
March 23, 2015



Cutting trees in the Auburn Interchange

Contractor: CLT, Inc. – South China, ME
Percent Complete last approved pay estimate: 69%

Bid Amount: \$246,190

Project Schedule: Completion May 15, 2015

Project Scope:

The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or pre-existing, in all Locations as described below:

Location 1: Clearing areas designated in the contract documents, located in and around Exit 63 in the Town of Gray.

Location 2: 12.3 Miles of northbound travel lanes commencing at Mile 63.0 (Sta. 3164+00) in the Town of Gray and extending northerly to Mile 75.3 (Sta. 3800+00) in the City of Auburn;

2014.02
Clearing Mile Marker 63 to 75
Project Update
March 23, 2015

Location 3: 12.3 Miles of southbound travel lanes commencing at Mile 75.3 (Sta. 3800+00) in the City of Auburn and extending southerly to Mile 63.0 (Sta. 3164+00) in the Town of Gray.

Location 4: Clearing areas designated in the contract documents, located in and around Exit 75 in the City of Auburn.

Contractor Schedule: Comprehensive Land Technologies, Inc. have completed the cutting on the mainline. They will be completing the hand cutting areas such as the Auburn Interchange and other steep slope areas over the next several weeks. In April or when the snow melts away, they are planning to finish cutting stumps flush to the ground and apply herbicide to the stumps.