

2014.03
Pavement Rehabilitation MM 102.6 to MM 109.1
Guardrail and Clear Zone Improvements MM 100.3 to 109.1
Project Update
August 26, 2014



Contractor: Lane Construction Corp.

Bid Amount: \$4,191,477

Percent Complete last approved pay estimate: 57%

Project Schedule: October 17, 2014

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes in Locations 1 and 2 from mile 102.6 to mile 109.1. The work also involves drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications in Locations 1 through 4.

The General Limits of work are as follows:

Location 1: Milling and paving of northbound travel lanes from Mile 102.6 (Sta. 5240+00) in the Town of West Gardiner and extending northerly to Mile 109.1 (Sta. 5585+00) in the City of Augusta;

Location 2: Milling and paving of southbound travel lanes from Mile 109.1 (Sta. 5585+00) in the City of Augusta and extending southerly to Mile 102.6 (Sta. 5240+00) in the Town of West Gardiner;

2014.03
Pavement Rehabilitation MM 102.6 to MM 109.1
Guardrail and Clear Zone Improvements MM 100.3 to 109.1
Project Update
August 26, 2014

Location 3: Clear zone and drainage work of northbound travel lanes from Mile 100.3 (Sta. 5118+56) in the Town of West Gardiner and extending northerly to Mile 109.1 (Sta. 5585+00) in the City of Augusta;

Location 4: Clear zone and drainage of southbound travel lanes from Mile 109.1 (Sta. 5585+00) in the City of Augusta and extending southerly to Mile 100.3 (Sta. 5118+56) in the Town of West Gardiner.

Contractor Schedule: Lane Construction is currently milling and paving the southbound lanes. They are scheduled to have the paving completed by mid-September. Lane has been working 15 – 16 hour nights, 5 nights a week. They are currently on schedule.