

2014.06
West Road Bridge Rehabilitation
Project Update
May 15, 2014



Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$1,094,814

Project Schedule: Substantial Completion October 17, 2014. Completion June 19, 2015

Project Scope:

The work consists of replacing the West Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails and maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed shielding the bridge and associated clearing required for the earthwork. Wyman is pursuing with the Towns of Litchfield and Bowdoin closing the bridge early, before the school is out, so they can stagger this project with the Litchfield Road Bridge project.