

2014.07
Litchfield Road Underpass Replacement
Project Update
July 21, 2014



Vaughn Brook

Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 17%

Bid Amount: \$1,564,734.52

Project Schedule: Substantial Completion – November 15, 2014. Final Completion - June 11, 2015

Project Scope:

The work consists of replacing Litchfield Road bridge superstructure over the Maine Turnpike and completing concrete repairs on Vaughn Brook culvert in the City of Hallowell, and Potters Brook in the town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, culvert repairs and maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed removing the structural steel. They have begun to reconstruct the abutments and piers for the new elevation of the bridge. They are planning to set the new structural steel in mid-August.

They have also begun the repair work at Potters Brook and Vaughn Brook. The repairs consist of concrete repairs, crack repair and installation of rip-rap at the ends of the culverts.