

**2014.07**  
**Litchfield Road Underpass Replacement**  
**Project Update**  
**June 17, 2014**



**Contractor:** Wyman & Simpson – Richmond, ME  
**Percent Complete last approved pay estimate:** 12%

**Bid Amount:** \$1,564,734.52

**Project Schedule:** Substantial Completion – November 15, 2014. Final Completion - June 11, 2015

**Project Scope:**

The work consists of replacing Litchfield Road bridge superstructure over the Maine Turnpike and completing concrete repairs on Vaughn Brook culvert in the City of Hallowell, and Potters Brook in the town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, culvert repairs and maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson will be closing the bridge to traffic on June 18 and immediately begin to remove the existing superstructure. The removal of the structure steel is expected to be before July 4<sup>th</sup>.