

2014.11
Stroudwater River Bridges & MCRR Bridges
Project Update
April 17, 2014



Contractor: Technical Construction, Inc. – Turner, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$1,239,527.10

Project Schedule: Completion date August 15, 2014

Project Scope:

The work consists of repairs to four bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, rocker bearing resets and replacements, substructure repairs, deck repairs, deck membrane and pavement removal and replacement, guardrail modifications and reset, maintenance of traffic.

Contractor Schedule: TCI will begin remove SNAPS prior to shifting traffic onto the left shoulder. They will then set up concrete barrier northbound. They will start work on removing the existing expansion joints, removing pavement and start any deck repairs that might be required. They will also replace any damaged bearings that are called for replacement.