

2014.11
Stroudwater River Bridges & MCRB Bridges
Project Update
August 26, 2014



Completed expansion joint north abutment northbound except the seal installation

Contractor: Technical Construction, Inc. – Turner, ME
Percent Complete last approved pay estimate: 34%

Bid Amount: \$1,239,527.10

Project Schedule: Completion date August 15, 2014

Project Scope:

The work consists of repairs to four bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, rocker bearing resets and replacements, substructure repairs, deck repairs, deck membrane and pavement removal and replacement, guardrail modifications and reset, maintenance of traffic.

Contractor Schedule: TCI has completed installing the new expansion joints at both bridge locations, Stroudwater River. They have milling and paving operations to complete over the next couple of weeks. This project is behind schedule. The MCRB Bridge is 2 weeks behind Stroudwater river Bridge.