

2014.11
Stroudwater River Bridges & MCRB Bridges
Project Update
July 21, 2014



Contractor: Technical Construction, Inc. – Turner, ME
Percent Complete last approved pay estimate: 34%

Bid Amount: \$1,239,527.10

Project Schedule: Completion date August 15, 2014

Project Scope:

The work consists of repairs to four bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, rocker bearing resets and replacements, substructure repairs, deck repairs, deck membrane and pavement removal and replacement, guardrail modifications and reset, maintenance of traffic.

Contractor Schedule: TCI will be installing the second expansion joint at the bridge locations in phase 2 in the next week. They will then switch traffic back into the left lane as they work on phase 3. Phase 3 work will be mostly night work since this work requires closing a lane. TCI is approximately a week behind schedule.