

2014.11
Stroudwater River Bridges & MCRB Bridges
Project Update
June 17, 2014



Contractor: Technical Construction, Inc. – Turner, ME
Percent Complete last approved pay estimate: 12%

Bid Amount: \$1,239,527.10

Project Schedule: Completion date August 15, 2014

Project Scope:

The work consists of repairs to four bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, rocker bearing resets and replacements, substructure repairs, deck repairs, deck membrane and pavement removal and replacement, guardrail modifications and reset, maintenance of traffic.

Contractor Schedule: TCI has installed the expansion joints for phase 1 and completed the shoulder widening to make room for the next phase of the traffic control. TCI will begin work on phase 2 which will be working in the passing lane at Stroudwater by the end of the month. MCRB is a week behind Stroudwater.