

2014.11
Stroudwater River Bridges & MCRB Bridges
Project Update
October 7, 2014



Stroudwater River Northbound

Contractor: Technical Construction, Inc. – Turner, ME
Percent Complete last approved pay estimate: 69%

Bid Amount: \$1,239,527.10

Project Schedule: Completion date August 15, 2014

Project Scope:

The work consists of repairs to four bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, rocker bearing resets and replacements, substructure repairs, deck repairs, deck membrane and pavement removal and replacement, guardrail modifications and reset, maintenance of traffic.

Contractor Schedule: TCI has completed their work. They did not meet the completion date, staff will be reviewing the project and additional work that was added to the project and determine how many days if any they went beyond completion.