

**2014.13
Piscataqua River Bridge Repair
Project Update
December 10, 2014**



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 15%

Bid Amount: \$1,975,074

Project Schedule: Substantial Completion – August 31, 2015

Project Scope: The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

Contractor Schedule: CPM Constructors have set the concrete voided slabs for phase 1. Over the next few weeks, they will try to place the concrete level slab and pave the deck and approach with temporary pavement, so the northbound traffic will drive into the median while the two lanes northbound are removed and replaced.