

**2014.13
Piscataqua River Bridge Repair
Project Update
February 13, 2015**



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 27%

Bid Amount: \$1,975,074

Project Schedule: Substantial Completion – August 31, 2015

Project Scope: The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

Contractor Schedule: CPM Constructors has declared a winter shut down for a few weeks. Last month they were trying to do some temporary pavement but the weather turned and has been snowing every 2-3 days. They will see what the weather forecasts are at the end of the month.