

**2014.13
Piscataqua River Bridge Repair
Project Update
January 13, 2015**



Placing concrete in tent



Tent over concrete slab during placement and curing

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 25%

Bid Amount: \$1,975,074

Project Schedule: Substantial Completion – August 31, 2015

Project Scope: The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

2014.13
Piscataqua River Bridge Repair
Project Update
January 13, 2015

Contractor Schedule: CPM Constructors place concrete deck at both bridge locations. They are planning to pave temporary pavement at the two bridge approaches and bridge decks near the end of January. Weather permitting, they will shift the northbound traffic into the median and begin work on the northbound bridges.