

**2014.13
Piscataqua River Bridge Repair
Project Update
March 23, 2015**



Distributing heating lines from a ground heater to remove frost from the ground.

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 27%

Bid Amount: \$1,975,074

Project Schedule: Substantial Completion – August 31, 2015

Project Scope: The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

Contractor Schedule: CPM Constructors is currently in a winter shut down, however, they are removing snow from the work site, median, and plan to resume work the in April.