

**2014.13
Piscataqua River Bridge Repair
Project Update
November 12, 2014**



Bridge 28

Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$1,975,074

Project Schedule: June 9 2016

Project Scope: The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

Contractor Schedule: CPM Constructors has completed demolition for phase 1 and are now forming and placing the new abutment walls and bridge seats. They are expecting the voided slabs to arrive just before Thanksgiving.