

2014.14
Bridge Repairs
Forest Avenue (MM 50.) &
Riverside Street (MM51.2)
Project Update
June 17, 2014



Contractor: TBuck Construction – Auburn, ME

Bid Amount: \$1,951,000

Percent Complete last approved pay estimate: 0%

Project Schedule: Substantial Completion November 14, 2014

Project Scope: The work consists of repairs to two bridge structures for the Maine Turnpike Authority. The work includes bridge expansion joint and joint seal replacements, deck repairs, bridge deck membrane and paving, approach paving, guardrail modifications and reset, maintenance of traffic and other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: TBuck Construction began work a couple of weeks ago at Riverside Street northbound and southbound. They removed the pavement for phase one and are working on any concrete deck repairs that are found. In the photo, they are removing concrete around the expansion joint so a new concrete header can be placed. The existing deck only had 1 inch of pavement on it, after modifying the expansion joints, the new pavement thickness will be 2 inches.