

2014.16
York River & Cutts Road Bridge Repairs
Project Update
August 19, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 56%
Project Completion: December 18, 2015

Bid Amount: \$4,461.943

Project Scope:

The work consists of replacing the wearing surface and rehabilitating the substructure on the York River Bridges over the York River in York, Maine. The work includes wearing surface replacement, deck expansion joint replacement, pin& link connection cleaning and painting, abutment and pier cap concrete repairs, pier bent pile rehabilitation, abutment bearings replacement, pier bearing rehabilitation and maintenance of traffic.

Contractor Schedule: CPM Constructors continue to work on the pier repairs, rehabilitating the pin and hanger system and placing the concrete wearing surface concrete. They are planning on completing the concrete wearing surface by the end of the month for this phase. After Columbus Weekend, they will relocate the concrete barrier to reduce the highway to 2 lanes in each direction while they complete the work on the bridge. CPM will also resume work on the pier column jacket wraps in September. They were sent the wrong fiberglass wraps and the wraps were not the correct thickness.