

2015.01
Paving – MM 51 to 54.5 and Falmouth Spur Route 9
Bridge Repair
Project Update
August 19, 2015



Contractor: Pike Industries, Inc.

Bid Amount: \$4,789,939.35

Percent Complete last approved pay estimate: 87%

Project Schedule: Substantial Completion September 18, 2015

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder. The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes on the Falmouth Spur at the limits listed below. The work also involves earthwork, bridge repairs, drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic.

Contractor Schedule: Pike Industries has completed paving activities and are completing pavement markings and punch list items.