

**2015.01**  
**Paving – MM 51 to 54.5 and Falmouth Spur Route 9**  
**Bridge Repair**  
**Project Update**  
**May 20, 2015**



**Contractor:** Pike Industries, Inc.

**Bid Amount:** \$4,789,939.35

**Percent Complete last approved pay estimate:** 0%

**Project Schedule:** Substantial Completion September 18, 2015

**Project Scope:** The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder. The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes on the Falmouth Spur at the limits listed below. The work also involves earthwork, bridge repairs, drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic.

**Contractor Schedule:** Pike Industries completed the guardrail work in this contract which consisted of replacing some end treatments and adjusting the height of the rail. Pike Ind. has been milling and paving the Falmouth Spur and anticipate completing this work by the end of the month. They are planning on milling and paving on the mainline between mile 51 and 54 in June. This work will occur at night.