

**2015.02**  
**Mainline Paving-MM 68-75**  
**Royal River and Bald Hill Bridge Repair**  
**Project Update**  
**August 19, 2015**



**Contractor:** Pike Industries, Inc.  
**Percent Complete last approved pay estimate:** 28%

**Bid Amount:** \$3,837,189.00

**Project Schedule:** Substantially complete on or before August 28, 2015

**Project Scope:** The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes and the median shoulder from mile 68.5 to mile 74.9. The work also involves earthwork, tree plantings, bridge repairs at the Royal River and Bald Hill bridges, drainage, guardrail, pavement markings, and maintenance of traffic

**Contractor Schedule:** Pike Industries have been paving surface the last two weeks and plan to complete this week, however, the weather is not very favorable. Pike is a week or two behind schedule due to a late start and subcontractor scheduling issues.