

2015.03
Exit 45 & 46 Bridge Repairs & Pavement Rehabilitation
Mile 44.0 to Mile 49.01
Project Update
May 20, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 12%

Bid Amount: \$2,912,345.00

Project Schedule: Contract Completion Date: November 13, 2015
Interim Completion Date for Skyway Drive Bridge – July 31, 2015

Project Scope:

The work consists of bridge repairs at Exit 45 & 46, pavement rehabilitation at Exit 46, snow fence installation, bridge mounted sign installation, railroad conduit installation and pavement striping. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors will be completing the concrete repair work on the Skyway Drive Bridge by the end of May. Milling and paving of the ramps will occur in June. CPM will begin work on the Exit 45 bridge beginning of June, installing a new lightweight barrier, removing the old existing steel rail and making concrete deck repairs.