

**2015.04**  
**Southerly Bridge Repairs**  
**Project Update**  
**April 23, 2015**



**Contractor:** Scott Construction, Falmouth, ME  
**Percent Complete last approved pay estimate:** 5%  
**Project Schedule:** Completion by December 4, 2015.

**Bid Amount:** \$1,028,741

**Project Scope:**

The work consists of general repairs and modifications at Route 1 On-Ramp (Ramp H) Underpass Bridge (MM 1.8), Clay Hill Road Underpass Bridge (MM 11.9), Route 1 SB Over I-95 On-Ramp (Ramp M) Bridge, Mountain Road Underpass Bridge (MM 10.6), Cape Neddick River Culvert (MM 9.6) and Josias River Culvert (MM 11.8) for the Maine Turnpike Authority. The work includes pavement and waterproofing membrane replacement, concrete deck, fascia, fascia overhang, pier, and abutment repairs; cleaning and painting of girder bearings; concrete box culvert repairs; end post replacement; bridge joint modifications; bridge drain repairs; fabric trough and hopper construction; application of protective coatings; slope erosion repairs; maintenance of traffic; installation of permanent snow fence; and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** Scott Construction began work on Ramp H & M beginning of April. The work on these bridges, which consisted of some minor concrete repair, install snow fence and pavement repair, is almost complete. Scott Construction will be closing the Clay Hill Road in Ogunquit on April 27 for 21 days to remove the existing membrane and pavement, perform concrete repair and reapply membrane and pavement within 21 days.