

2015.04
Southerly Bridge Repairs
Project Update
July 17, 2015



Joias River

Contractor: Scott Construction, Falmouth, ME
Percent Complete last approved pay estimate: 55%
Project Schedule: Completion by December 4, 2015.

Bid Amount: \$1,028,741

Project Scope:

The work consists of general repairs and modifications at Route 1 On-Ramp (Ramp H) Underpass Bridge (MM 1.8), Clay Hill Road Underpass Bridge (MM 11.9), Route 1 SB Over I-95 On-Ramp (Ramp M) Bridge, Mountain Road Underpass Bridge (MM 10.6), Cape Neddick River Culvert (MM 9.6) and Josias River Culvert (MM 11.8) for the Maine Turnpike Authority. The work includes pavement and waterproofing membrane replacement, concrete deck, fascia, fascia overhang, pier, and abutment repairs; cleaning and painting of girder bearings; concrete box culvert repairs; end post replacement; bridge joint modifications; bridge drain repairs; fabric trough and hopper construction; application of protective coatings; slope erosion repairs; maintenance of traffic; installation of permanent snow fence; and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Scott Construction completed all work for this project except for the Culvert repair. They began working on the culverts on July 15, chipping away at various locals for repairs. They also plan to start injecting cracks with epoxy material.