

2015.04
Southerly Bridge Repairs
Project Update
June 17, 2015



Stairway access to culvert

Contractor: Scott Construction, Falmouth, ME
Percent Complete last approved pay estimate: 44%
Project Schedule: Completion by December 4, 2015.

Bid Amount: \$1,028,741

Project Scope:

The work consists of general repairs and modifications at Route 1 On-Ramp (Ramp H) Underpass Bridge (MM 1.8), Clay Hill Road Underpass Bridge (MM 11.9), Route 1 SB Over I-95 On-Ramp (Ramp M) Bridge, Mountain Road Underpass Bridge (MM 10.6), Cape Neddick River Culvert (MM 9.6) and Josias River Culvert (MM 11.8) for the Maine Turnpike Authority. The work includes pavement and waterproofing membrane replacement, concrete deck, fascia, fascia overhang, pier, and abutment repairs; cleaning and painting of girder bearings; concrete box culvert repairs; end post replacement; bridge joint modifications; bridge drain repairs; fabric trough and hopper construction; application of protective coatings; slope erosion repairs; maintenance of traffic; installation of permanent snow fence; and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Scott Construction contracted work on Ramps H and Clay Hill Road. Clay Hill Road opened late due to unforeseen conditions on the deck as discussed last report. Scott Construction is currently working on another project but will return Early July in preparation to work on the Culverts at Cape Neddick River (MM9.6) and Josias River (MM11.8).