

**2015.06**  
**Saco Toll Plaza Additional Lane**  
**Project Update**  
**April 23, 2015**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$1,417,760.75

**Project Schedule:** Completion: October 30, 2015

**Project Scope:** The work consists of the addition of a dedicated lane to the right side of the existing on ramp toll plaza beginning 600 feet west of the Saco Exit 36 Toll Plaza on I-195 and extending easterly 1160 feet to approximately 400 feet east of the Saco Exit 36 Toll Plaza. The widening will include widening existing road embankment with geofoam and granular material, replacement/relocation of existing guardrail, constructing a separating island, provisions for toll equipment including an overhead gantry and maintenance or traffic. In addition the project includes relocating an existing overhead Variable Message Sign (VMS) and its structure, controls and controller cabinet at Interchange 36 in the Saco side plaza to a location on the southbound mainline near Limerick Road in Arundel (MM 28.3); constructing two new VMS drilled shaft foundations; constructing a new controller cabinet foundation, adding new guardrail; widening the embankment and extending a drainage pipe for the new guardrail; modifying the median guardrail; providing electrical service; and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors have mobilized on site and removed the overhead VMS truss, saw cut pavement and set out temporary concrete barrier. They plan to excavate the slop for installation of the lightweight geofoam beginning of May.