

2015.07
Roadside Clearing
MM 75.3to MM 82.9
MM 99.2 to 109.1
Project Update
April 15, 2016



Contractor: Drew Corporation

Bid Amount: \$250,650.00

Percent Complete last approved pay estimate: 66%

Project Schedule: Completion June 10, 2016

Project Scope:

The clearing work consists of clearing trees and other growth, grinding of stumps and removal of forest debris generated during the clearing operation or preexisting.

Contractor Schedule: Drew Corp has completed all of the cutting and grinding on the project, they are now repairing and damaged to the ground from the operation and cleaning the site from branches in areas that are mowed. They expect to be completed by mid-May.