

**2015.07**  
**Roadside Clearing**  
**MM 75.3to MM 82.9**  
**MM 99.2 to 109.1**  
**Project Update**  
February 22, 2016



Grinding stumps

**Contractor: Drew Corporation**

**Bid Amount: \$250,650.00**

**Percent Complete last approved pay estimate: 49%**

**Project Schedule:** Completion June 10, 2016

**Project Scope:**

The clearing work consists of clearing trees and other growth, grinding of stumps and removal of forest debris generated during the clearing operation or preexisting.

**Contractor Schedule:** Drew Corp has completed cutting between Mile 103 and 109. They will complete chipping the wood and grinding of the stumps by the end of February in this area. Drew Corp has resumed cutting between Mile 99 and 103.