

2015.10
Superstructure Replacement
Lunt's Hill Road Underpass Mile 99.0
Project Update
August 19, 2015



Contractor: Wyman & Simpson Inc., Richmond, ME
Percent Complete last approved pay estimate: 59%

Bid Amount: \$1,243,330.00

Project Schedule: Contract completion June 15, 2016
Bridge closure has a 6 month window

Project Scope:

The work consists of replacing Lunt's Hill Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The Lunt's Hill Road Bridge is the lowest volume two-way bridge that spans over the Turnpike. The bridge will be closed during reconstruction and will be reconstructed as a two-way bridge. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Wyman & Simpson have been forming the new deck and will be setting reinforcing steel in preparation for a concrete deck placement the first week of September.