

**2015.10**  
**Superstructure Replacement**  
**Lunt's Hill Road Underpass Mile 99.0**  
**Project Update**  
**May 20, 2015**



**Contractor:** Wyman & Simpson Inc., Richmond, ME  
**Percent Complete last approved pay estimate:** 5%

**Bid Amount:** \$1,243,330.00

**Project Schedule:** Contract completion June 15, 2016  
Bridge closure has a 6 month window

**Project Scope:**

The work consists of replacing Lunt's Hill Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The Lunt's Hill Road Bridge is the lowest volume two-way bridge that spans over the Turnpike. The bridge will be closed during reconstruction and will be reconstructed as a two-way bridge. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** Wyman & Simpson is closed Lunt's Hill Road Bridge on May 14<sup>th</sup>, they now have 6 months to reopen the bridge. During the month of June they will remove the bridge deck and its structural steel and demo concrete at the pier tops and abutments for reconstruction.