

2015.10
Superstructure Replacement
Lunt's Hill Road Underpass Mile 99.0
Project Update
October 9, 2015



Exit 103 Emergency Deck repair

Contractor: Wyman & Simpson Inc., Richmond, ME
Percent Complete last approved pay estimate: 77%

Bid Amount: \$1,243,330.00

Project Schedule: Contract completion June 15, 2016
Bridge closure has a 6 month window

Project Scope:

The work consists of replacing Lunt's Hill Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The Lunt's Hill Road Bridge is the lowest volume two-way bridge that spans over the Turnpike. The bridge will be closed during reconstruction and will be reconstructed as a two-way bridge. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Wyman & Simpson is quickly completing the bridge work. The roadway and bridge is paved. They will be installing guardrail and open the bridge in October.

Wyman & Simpson is also working on an emergency bridge deck repair at Exit 103 and Cobbosseecontee Stream southbound. They are anticipating on have this work completed by mid-November. This work was competitively bid for a price of \$244,504.