

2015.10
Superstructure Replacement
Lunt's Hill Road Underpass Mile 99.0
Project Update
March 23, 2015



Contractor: Wyman & Simpson Inc., Richmond, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$1,243,330.00

Project Schedule: Contract completion June 15, 2016
Bridge closure has a 6 month window

Project Scope:

The work consists of replacing Lunt's Hill Road bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The Lunt's Hill Road Bridge is the lowest volume two-way bridge that spans over the Turnpike. The bridge will be closed during reconstruction and will be reconstructed as a two-way bridge. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Wyman & Simpson have begun to mobilize on site. They will begin with clearing trees on the side slope so Lunt's Hill roadway approach can be widened and raised. Wyman & Simpson will then install sign on the turnpike and begin installing the protective shielding under the bridge over the highway.